भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED ततीय तल, टावर-जी, विश्व व्यापार केंद्र, नौरोजी नगर, नई दिल्ली- 110029 3rd Floor, Tower-G, World Trade Center, Nauroji Nagar, New Delhi जून, 2025 माह को समाप्त तिमाही में मुल कार्यों की तिमाही प्रगति का विवरण STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2025 (श्रेणी I: सिविल कार्य (रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I : CIVIL WORKS (Rs 5.00cr and above) टिप्पणी/ ई.एस.सी. का कार्य समाप्ति की वास्तविक एजेंसी/ कार्य प्रारंभ की निविदा अनुसुची का समझौता अनुमानित कार्यों एवं स्थान के क्र.सं./ नाम पते सहित Remarks तिथि/ Date of प्रगति %/ तिथि/ Date of संख्या/Agreement Agency लागत/Es मोल % नाम/Name of लागत/ s. Name E-in-C Completion Phy. commen-ज्यादा या No. t. Cost Tend. works & location No. Progre-ss with address cement कम/ % Cost in % above /below Sch. Of rates applicable 11 12 10 7 8 9 5 6 3 4 1 2 **Option Order** 100% Shri 31.01.2025 04.06.2024 4590010154 M/s 174.06 149.36 14.20% Onduvilla 1 Prabhakar placed. Vikas dated Lacs lower Corrugated Lacs Chaudhary, Accordingly Constru 04.06.2024 Tiles at IGM cost was DGM (TO) ction Mumbai updated. 30.09.2025 30% Shri M/s 01.01.2025 4520002480 4.65% Structural Repair Rs. Rs. 2 Prabhakar Vikas dated 1023.18 1120.52 high works at Mint Chaudhary, 01.01.2025 Constru Lakhs Townships by Lakhs DGM (TO) ction **IGM Mumbai** Sh. Amit 20% M/s RV 09.01.2025 09.06.2025 Rs. 34.67% LOI No. 3 Rs. Renovation & Singh, M IGMN/CPP/Pur Enterpri 86.66 56.44 below Reconstruction (TO)chase/Boundar ses. Lakh of Boundary Wall Lakh Faridaba at IGM Noida Wall/6537/202 d 4/957 dated 09.01.2025 50% 30.06.2025 75% JGM (TO)-01.07.2024 4580001875 CPWD Rs. Rs. 0% 4 Comprehensive Civil payment done. (Work in dated 421.07 Maintenance of 421.07 progress. 25.02.2025 Lacs Lacs residential and non residential buildings at **Bank Note Press** Dewas for a period of one year 2024-25

15.

5	Construction of new strong Room including auxiliary equipment near PM#5 building at SPM Narmadapuram	Rs. 747.79 Lacs	Rs. 747.79 Lacs	0%	4580001722 dated 27.09.2023 amended on 28.11.2024	M/s CPWD, Bhopal	01.01.2025	03.10.2025	25%	Sh. S.S. Balani, DGM (TS)	
)	Civil works at old passport technical section and SITC of MV PDB panel and internal rewiring of old Passport Control, Passport Final Control section, bindery entrance and old PP Section for new e-passport line at new wing- II section at ISP Nashik	Rs. 257.98 Lacs	Rs. 225.94 Lacs	-12.42%	4590010345	M/s Sagar Janjale Constru ction, Nashik	05.12.2024	09.09.2025	40%	JGM (TO)- Workshop	Civil & Electrical work was clubbed for better co- ordination & timely completion.
7	Construction of car & scooter parking near Black Gate and Workshop at ISP Nashik	Rs. 298.73 Lacs	Rs. 227.10 Lacs	-23.97%	4520002385 dated 21.09.2024	M/s Tulsi Constru ction, Nashik	03.10.2024	19.08.2025	80%	JGM(TO) Workshop	Work is in progress.

•

r

de de

WW 08. 07 उप मुख्य सतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

क्र. मं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	<u>अ</u> नुमानित लागत/Est . Cost	का काय अनु निविदा लागत/ Tend. Cost	अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicabl e	<u>ड् तथा उससे ज्यादा/CA</u> समझौता संख्या/Agreement No.	एजेंसी/ Agency		कार्य समाप्ति की तिथि/ Date of Completion		ई.एस.सी. का नाम पते सहित Name E- in-C with address	टिप्पणी/Rem arks
1	2 Design, supply, construction, installation and	3 Rs. 3540 lacs	4 Rs. 2749.47 lacs		SPM/ZLD/2366 dated 21.02.19 (PO	7 M/s Confident Engineering India Pvt Ltd,	8 22.02.19	undertaking for DP	10 65%	11 Sh. Akhilesh Gupta, JGM (TO)	12
	comm and operation & maintenance for 3 units of 1500 KLD Zero Liquid Discharge (ZLD) at SPM, Narmadapuram				No. 4520001379 dated 15.07.19)	Coimbatore		Extension & completion of work till 30.11.2025.			
2	Procurement & Installation of the LPG Gas Bank Facility on BOT Basis at SPM and supply of 26,812.50 MT Industrial LPG to boiler house to generate	Rs. 19605.57 Lacs (for 10 years)	Rs. 15012.18 Lacs (Rs. 54989.48 per MT with GST 18% for 10 years)	23.41% lower	4500018733 dated 08.02.2021	M/s Hindustan Petroleum Corporation Ltd., Indore	29.01.2021	26.01.2031	49%	Sh. Akhilesh Gupta, JGM (TO)	



3	Tender no. CPPP/2025_SPM CIL_224682_1	Rs. 555.37 Lacs	Rs. 539.37 Lacs	0.97% lower	NAC No. CPPP/290-E- 26/2024-25/716	M/s HD Firecon Techno	28.05.2025	28.01.2026	13%	CGM (CNP)	Work is in progress.
	dated 06.02.2025 for				dated 28.05.2025 PO No.	Private Limited, Pune					
	Design, Supply, Installation,				4520002636 Dated 27.06.2025						
	Testing and Commissioning										
	of above the Ground Internal Fire Hydrant				-						
	System on Turnkey Basis										
	with CAMC of Fire Pump Sets					-					
	along with Electrical Panels										
	Associated with Pump Sets for										
	Consecutive 03 years by CNP Nashik										
4	SITC & T of	Rs. 5428	Rs. 5992	10.39%	PO No.	M/s UNO	00.10.0004	01 10 0005	00/		
	State of the art fully Automatic & Integrated e-	Lacs	Lacs	higher	4550001302 dated 02.12.2024 (Contract No. SY-	M/s UNO Seisakusho Co. Ltd. Japan	02.12.2024	31.12.2025	0%	JGM (TO)	
	Passport (e- MRTD) Booklet Manufacturing System capable				15-13(e- MRTD)/2022/1 Dated 27.12.2024						
	to manufacture e-Passport (e- MRTD) Booklets										
	as per ICAO Standard Doc. 9303 of e-MRTD										
	Qty 01 No. by ISP Nashik				5						

al

1)

Way . 07. 55

5	SITC of Varnish	Rs. 1354	Rs. 1121	-17.20%	4520002605	M/s Modern	01.05.2025	10.04.2026	0%	GM & HoD (BNP)	Delivery not		
	Cooking Plant	Lacs	Lacs			Manufacturing					commenced		
	on Turnkey					Co. Anand,							
	basis by BNP					Gujarat							
	Dewas												
परिप	त्र के अनुसार रिपोर्ट कि	ए जाने वाले स	नभी कार्यों/खरी	द/परामर्श/औ	रि अन्य अनुबंधों को तिमाही	प्रगति रिपोर्ट में उल्ले	खि किया गया है।/A	All the works/ pu	irchases/ o	consultancies/ and	other		
con	परिपत्र के अनुसार रिपोर्ट किए जाने वाले सभी कार्यों/खरीद/परामर्श/और अन्य अनुबंधों को तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/All the works/ purchases/ consultancies/ and other contracts required to be reported as per circular have been included in the QPRs.												
		-	-										

al.

उप मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED तृतीय तल, टावर-जी, विश्व व्यापार केंद्र, नौरोजी नगर, नई दिल्ली- 110029 3rd Floor, Tower-G, World Trade Center, Nauroji Nagar, New Delhi जून, 2025 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2025 (श्रेणी 1: भंडार एवं क्रय कार्य (ठ 5 करोड तथा उससे ज्यादा/CATEGORY-1 : STORES & PURCHASE (Rs 5.00cr and above)

								PURCHASE (Rs 5.00cr and above)			
	कार्यों एवं स्थान के नाम/Name of works & location	9	निविदा लागत/ Tend. Cost	अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझाता संख्या/Agreement No.	एजेंसी/ Agency	काय प्रारभ को तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completion	पास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E- in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Procurement of Medal/Coin Stamping Press by IGM Kolkata	Rs. 1499 Lacs	Rs. 1436 Lacs	4.19% lower	4520002479 dated 06.12.2024	M/s First City Secure Technologies LLP	06.12.2024	05.12.2025	0%	Sh. Mangesh Anant Chavan, JGM (TO)	
	Design, manufacture, inspection & supply of 6 nos. of BG LHB Treasury Vans by BNP, Dewas	Rs. 2397.22 Lacs	Rs. 2397.22 Lacs	0.00%		M/s Integral Coach Factory, Chennai	03.03.2023	Coaches received at BNP & CNP and are under inspection.	100.00%	CGM, BNPD	100% advance payment made.
3	Procurement of 15- Million ICAO Compliant Electronic Contactless Inlays along with its Operating System in 2 ups required for manufacture of Indian e-passport by ISP , Nashik	Rs. 34000 Lacs	The FOB Cost is USD 27540000 and the approx. FOR ISP-nashik cost will be Rs. 24661 Lacs	(-)27.5%	PO No. 450001163 dated 06.08.2022	M/s IRIS Corporation Berhad, Malaysia	06.08.2022	10.04.2027**	22.26%	JGM(TO)	**Revised/extended delivery schedule for FY 2025-26 has been issued to the firms. However, the delivery schedule April 2026 onwards will be issued after receipt of confirm indent of e- passports from the Ministry.
4	Procurement of 7.5 - Million ICAO Compliant Electronic Contactless Inlays along with its	Rs. 17000 Lacs	(i) Rs. 8631.52 Lacs	(-)27.5%	(i) PO No. 4500020595 dated 06.08.2022 (Qty Awarded: 5.25 Million)	M/s Colorplast Systems Pvt. Ltd., Noida	06.08.2022	10.09.2026**	34.66%	JGM(TO)	 The total tendered qty. is divided among two firms in 70:30. Revised/extended delivery schedule for FY 2025-26 has been issued
	Operating System in 2 ups required for manufacture of Indian e-passport by ISP , Nashik		(ii) Rs. 3699.22 Lacs		(ii) PO No. 4500020597 dated 06.08.2022 (Qty. awarded: 5.25 Million)	M/s ID Smart Cards Creations Pvt. Ltd., Bangalore	06.08.2022	10.05.2026	30.94%	JGM(TO)	to the firms. However, the delivery schedule for April 2026 onwards will be issued after receipt of confirm indent of e- passports from the Ministry.

08.07.5

5	Procurement of cotton fabric based passport cover material 13,00,000 sheets at ISP Nashik	Rs. 1947 Lacs	Rs. 1739 Lacs	-10.64%	4500023469 dated 19.09.2024 (70% tendered quantity i.e. 9,10,000 sheets)	M/s Decofix Papers and Tapes Bangalore	02.10.2024	09.06.2025	0.00%	JGM(TO)	 The contract has been split in 70:30. The firm M/s Decofix Papers and Tapes Bangalore has failed two times to supply the Pre- Production sample as per
					4500023523 dated 27.09.2024 (30% tendered quantity i.e. 3,90,000 sheets + 25% option clause ie 97500)	M/s Teknxt International Nashik	02.10.2024	02.10.2025	80.00%		tendered Technical Specification. Hence, the contract 4500023469 has been cancelled. 3 . 25% option clause has been exercised in PO 4500023523.
	Procurement of cotton fabric based Passport Cover Material 9,10,000 sheets at ISP Nashik	Rs. 1210 Lacs	Rs. 1311 Lacs	7.69%	4500023881 dated 13.12.2024 (70% tendered quantity i.e. 6,37,000 sheets)	M/s Teknxt International Nashik	28.12.2024	20.08.2025	76.37%	JGM (TO)	The contract has been split in 70:30.
					4500023949 dated 30.12.2024 (30% tendered quantity i.e. 2,73,000 sheets)	M/s Govindam Textile Company, Ajmer	30.12.2024	06.09.2025	53.58%		
7	Maplitho Paper with Hot Melt Adhesive (Pressure Sensitive) coated and Backed with silicone coated Glassine Release Paper (Total Qty. 1320 MT ±5%) by ISP Nashik	Rs. 3364 Lacs	Rs. 2317 Lacs	-31.12%	i. Sch-1 GEMC- 511687718814081 dated 07.12.2024 (for 280 MT) ii. Sch-2 GEMC- 511687788841322 dated 09.12.2024 (for Qty 210 MT) iii. Sch-3 GEMC- 511687708900178 dated 07.12.2024 (for Qty. 186 MT)	M/s Chemline India Pvt. Ltd.	07.12.2024	20.07.2025	74.61%	JGM(TO)	**Quantity against Contract for Sch3 has been placed for SPPH.
					i. Sch-1 GEMC- 511687757350345 dated 07.12.2024 (for Qty. 120 MT) ii. Sch-2 GEMC- 511687762769402 dated 09.12.2024 (for Qty. 90 MT)	M/s Allied Speciality Papers (India) Pvt. Ltd. Palghar	07.12.2024	20.07.2025	78.49%		
					Sch 3 GEMC 511687717169564 dated 07.12.2024 (for Qty. 434 MT)	M/s Vimson Coating Pvt. Ltd. Nashik	07.12.2024	20.07.2025	**		

 $\langle \mathbf{r} \rangle$

Wm .07. 5

8	98,00,000 sheets of Heat Activated Ultra Violet (HAUV) Film with dimension of 266mm X 192mm by ISP Nashik	Rs. 1831 Lakhs	Rs. 1894 Lakhs	3.40%	PO 4500024141 dated 01.02.2025	M/s Advance Print Technologies Dadra Nagar Haveli	02.05.2025	29.09.2025	29.59%	CGM
9	PUR Hot Melt Adhesive Qty 60000 Kgs & PUR cleaning solvent 300 Ltr. by ISP Nashik	Rs. 886 Lakhs	Rs. 601 Lakhs	-32.15%	PO No. 4500024481 dated 10.04.2025 (GEMC 51168771422314 dated 24.03.2025 (For 70% Tendered quantity))	M/s Business Link, Nashik	23.04.2025	18.01.2026	14.42%	CGM (ISF
					PO No. 4500024482 dated 10.04.2025 (GEMC 511687717328280 dated 24.03.2025 (For 30% Tendered quantity))	M/s First City Secure Technologies LLP, Nashik			19.72%	
0	Rapid 4MM Security Thread (NRB) by SPM, Narmadapuram	Rs. 3764.21 Lacs	Rs. 3764.21 Lacs	Nil	4570001946, dated 17.02.2023	M/s Crane Currency, Malta	31.01.2023	31.12.2024	61.00%	JGM (P), Sh. Akhilesh Gupta
11	Bleached Cotton Linter Pulp in Sheet Form (BCLP-SF) by SPM, Narmadapuram	Rs. 2266.88 Lacs	Rs. 2338.56 Lacs	3.16% higher	4500022958 dated 30.05.2024 (240 MT)	M/s Unity and Pulp and Paper Pvt. Ltd. Itarsi (Rs. 701 Lacs)	15.05.2024	10.05.2025	100.00%	JGM (P), Sh. Akhilesh Gupta
					4500023008 dated 11.06.2024 (560 MT)	M/a Vikarabad Pulp & Paper Mills Pvt. Ltd. Hyderabad (Rs. 1636 Lacs)	15.05.2024	10.05.2025	100.00%	

a).

Ma .07. 55

12	Colorshift Security Thread (3 mm) by SPM Narmadapuram	Rs. 10157 Lacs	Rs. 10526 Lacs	3.64% Higher	4500023409 dated 09.09.2024 (1,71,000 Kms)	Security Products Pvt. Ltd. (Rs. 6316 Lacs)	11.07.2024	31.12.2025 (extended under Option Clause)	88.00%	JGM (P), Sh. Akhilesh Gupta	
					4500023277 dated 21.08.2024 (1,14,000 KM)	M/s Aristocraft International Pvt. Ltd. New Delhi (Rs. 4210 Lacs)	11.07.2024	31.12.2025 (extended under Option Clause)	93.00%		
13	Bleached Cotton Comber Pulp (BCCP- SF) for 1000 MT at SPM Narmadapuram	Rs. 3669.12 Lacs	Rs. 3758.72 Lacs	2.44% Higher	4500023689 dated 05.11.2024 (700 MT)	M/s Sriman Chemicals (P) Ltd. Hyderabad (Rs. 2631 Lacs)	09.10.2024	15.08.2025	85.00%	JGM (P), Sh. Akhilesh Gupta	
					4500023776 dated 05.11.2024 (300 MT)	M/s Unity and Pulp and Paper Pvt. Ltd. Itarsi (Rs. 1127 Lacs)	09.10.2024	15.08.2025	68.00%		
14	1.4 mm Security Thread (Magnetic) by SPM Narmadapuram	Rs. 626.36 Lacs	Rs. 640.38 Lacs	2.23% higher	NAC No. 1.4MM/M- ST/NAC/2024- 25/957 dated 06.11.2024 & PO no. 4500028385 dated 07.12.2024 (2400 KG)	M/s Aristocraft International Pvt. Ltd. New Delhi (Rs. 256 Lacs)	06.11.2024	05.11.2025	57.00%	JGM (P), Sh. Akhilesh Gupta	
					NAC No. 1.4MM/M- ST/NAC/2024- 25/956 dated 06.11.2024 & PO no. 4500023836 dated 07.12.2024 (3600 KG)	M/s Security Products Pvt. Ltd. Solan (Rs. 384 Lacs)	06.11.2024	05.11.2025	55.00%		

2) 18

,

M2 07.55

15	Maplitho Hot Melt Adhesive 500 mm 65 cms (Schd 3) (Pressure Sensitive) for SPP Hyderabad	3824.10 Lacs	3350.41 Lacs	12.38% lower	GEMC 511687799597317 (ISPN) Qty: 150MT Dated 27.06.2025	M/s MLI Industries Ltd.	27.06.2025	22.02.2026	-	PO/SPP/H YD	Supplies yet to be started.
					GEMC 511687797398997 (ISPN) Qty: 90MT Dated 27.06.2025	M/s Infinity Security Papers Ltd.	27.06.2025	22.02.2026			
					GEMC 511687735456920 (ISPN) Qty: 60MT Dated 27.06.2025	M/s Crystal Paper Industries Pvt. Ltd.	27.06.2025	22.02.2026			
					GEMC 511687726899135 (ISPN) Qty: 75MT Dated 27.06.2025	M/s MLI Industries Ltd.	27.06.2025	22.02.2026			
					GEMC 511687720713507 (ISPN) Qty: 45MT Dated 27.06.2025	M/s Infinity Security Papers Ltd.	27.06.2025	22.02.2026			
					GEMC 511687755292618 (ISPN) Qty: 30MT Dated 27.06.2025	M/s Crystal Paper Industries Pvt. Ltd.	27.06.2025	22.02.2026			
					GEMC 511687793615620 (SPPH) Qty: 855MT Dated 26.06.2025	M/s MLI Industries Ltd.	26.06.2025	21.06.2026			
						M/s Crystal Paper Industries Pvt. Ltd.	26.06.2025	21.06.2026			
						M/s Infinity Security Papers Ltd.	26.06.2025	21.06.2026			

.

Mr. 50.80

			D 0500 55	10.000/	lucar a var	[sec	0.00000				1
	by SPM	Rs. 2539.59 Lacs (for 1,02,000 KM)	Rs. 2539.59 Lacs	0.00%	NAC No. 2mm/CS- ST/NAC/24- 25/1160 dated 26.12.2024 and PO no. 4500024115 dated 30.01.2025 (61,200 KM)	M/s Aristocraft International Pvt. Ltd. New Delhi (Rs. 15,23,75,760.0 0)	26.12.2024	31.03.2026	62.00%	JGM (P), Sh. Akhilesh Gupta	
					NAC No. 2mm/CS- ST/NAC/24- 25/1161 dated 26.12.2024 (60,800 KM)	M/s Security Products Pvt. Ltd. Solan (Rs. 10,15,83,840.0 0)	26.12.2024	31.03.2026	59.00%		
17	Bleached Cotton Linter Pulp in Sheet Form (BCLP-SF) by SPM, Narmadapuram	Rs. 3215.52 Lacs	Rs. 3153.92 Lacs	-1.92%	GeM contract dated 14.05.2025 and PO 4500024791 dated 11.06.2025 (220 MT)	M/s Unity Pulp and Paper Pvt. Ltd. Itarsi	14.05.2025	19.04.2026	10.00%	JGM (P), Sh. Akhilesh Gupta	
					GeM contract dated 14.05.2025 and PO 4500024865 dated 25.06.2025 (330 MT)	M/s Vikarabad Pulp and Paper Mills Pvt. Ltd. Hyderabad	14.05.2025	19.04.2026	20.00%		
					GeM contract dated 14.05.2025 (550 MT)	M/s Sriman Chemicals (P) Ltd. Hyderabad	14.05.2025	19.04.2026	14.00%		

May .07. 7

Tender No.	Rs. 6168	Rs. 3882 lacs	(-) 8.4%	Contract No. 02	M/s CPS	16.04.2025	2nd SNIM Machine: within 10 months (ie	0%		Earlier, a contract no. 3
6000014274/BNP/P/P	The second	- the state of the state of	.,	dated 16.04.2025	Stardust Ltd.,		16.02.2026) from the date of signing of			dated 18.10.2021 was
TG/SNIM &					UK		contract (16.04.2025). 4th SNIM Machine:			placed at an order value
ACS/2019/ICB dated							within 14 months (ie 16.06.2026) from the			Rs. 2685.87 Lacs on FOE
30.12.2019 for Design,							date of signing of contract (16.04.2025). The			basis on firm M/s M/s
Manufacturing,							Installation & Training for both the Machine			Cash Processing Solution
0.							has to be completed on or before 01.09.2026.			Ltd.,UK. However, the machine was not receive
Testing, Supply,										CPS UK went into
Installation,										"administration" and the
Commissioning,										manufacturing facility in
Training and										Dallas was closed. The
Performance testing of										administrator sold all th
Single Note Inspection										assets and intellectual
Machine and										property to CPS Stardus
Automatic Cutting	8									UK. Since, BNP Dewas i
System - 04 nos (two										the nodal agency, a new
each for CNP & BNP)										contract no. 02 dated
by CNP, Nashik										16.04.2025 has been
										placed on the successor
										firm M/s CPS Stardust Ltd. UK on FOB basis a
										an amount of Rs. 3882.
										Lacs.
										Lacs.
		Rs. 1764 lacs		Contract No. 04	M/s Uno	From the date	The machine to CNP Nashik for PDI	95%	JGM	Training and PDI
				dated 18.10.2021	Seisakusho	of opening of	within 32 weeks from the date of issue			completed for CNP on
					Co. Ltd., Japan	LC -	of LC. The machine is to be shipped			14.11.2022 to 18.11.20 Machine received on
						18.12.2021	up to Post Shipment on FOB basis within 7 weeks after PDI. Installation			10.03.2023. FAT
							and commissioning should be started			completed from
							within 30 days from the receipt of the			07.06.2023 -23.06.2023
							machine at CNP and Complete			FAC issued on 28.01.20
1			1				installation testing and			
			1				commissioning and FAT to be carried			
							out within 20 weeks from the date of	1		
					1		receipt of machine at CNP			
				1	1	1				1

Vm 07.15

19	Design, manufacturing, testing,supply,installa tion and commissioning, Training and Performance Testing of 03 Nos. of Numbering Machines for CNP Nashik on replacement basis (Phase -1).	Rs. 15000 Lacs	Rs. 13169 Lacs	12% higher	Contract No. 01/Numbering/202 3-24 Dated 03.07.2023	M/s Komori Corporation Japan	From the date of opening of LC 18.08.2023	machiner for Pre Dispatch Inspection	100%	JGM	The firm has scheduled the PDI and training for all the three machine as follows: 1st training - 05.02.24 to 23.02.24 and PDI - 19.02.24 to 23.02.24 (PDI and training of first machine is completed). 2nd Machine Training - 08.04.24 to 26.04.24 and PDI - 21.04.24 to 26.04.24 and PDI - 21.04.24 to 26.04.24 and PDI - 10.06.24 to 16.06.24 and PDI - 10.06.24 to 16.06.24. All the PDI has been completed. 1st Numbering machine arrived at CNP on 08.06.2024. 2nd machine arrived on 19.08.2024 and 3rd machine arrived on 04.09.2024. FAC issued for 1st machine on 19.11.2024. FAC issued for 2nd Numbering Machine as on 29.03.2025. FAC for 3rd NM issued on 07.04.2025.
20	Procurement of Block Board Boxes by CNP Nashik	Rs. 642 Lakhs	Rs. 336.80 Lakhs	4.88%	4500024377	M/s Sri Patel Timbers, Mysuru	13.03.2025	08.03.2026	25%	JGM	Tender No. GEM/2025/B/5810513 dated 16.01.2025, opening date 30.01.2025 and delivery schedule on 08.03.226.
			Rs. 202.08 Lakhs		4500024386	M/s Indecor, Mysuru	13.03.2025	08.03.2026	25%	JGM	Tender No. GEM/2025/B/5810513 dated 16.01.2025, opening date 30.01.2025 and delivery schedule on 08.03.226.
			Rs. 134.72 Lakhs		4500024385	M/s Sri Swastik Wood Packers, Mysuru	13.03.2025	08.03.2026	25%	JGM	Tender No. GEM/2025/B/5810513 dated 16.01.2025, opening date 30.01.2025 and delivery schedule on 08.03.226.

.

Mm 07. 55

1)											
	MTs (100 MPCs) Rs. 10	Rs. 8165 Lacs for 774 MT		92.25% Higher	NAC No. X- 24/PS/2024- 25/2021 Dated 13.03.2025	M/s Mittal Appliances Ltd.	13.03.2025	13.04.2025	100%	JGM (M)	
	(6.262 MPCs) Rs. 10	Rs. 10090 Lacs for 774 MTs	Rs. 9924 Lacs for 774 MTs	1.64% Higher	NAC No. X- 24/PS/2025- 26/313 Dated 06.05.2025	M/s Mittal Appliances Ltd.	06.05.2025	-	0%	JGM (M)	
	and the second se	Rs. 2106 Lacs	Rs. 2134 Lacs	1.33%	LOI No. NM/220/I/80/2024 -PUR/JSSL dated 05.04.2024		09.04.2024	31.08.2024	42.59%	Shri Ravinder Singh, JGM (TO)	Delivery schedule (May 2025 - August 2025) for balance quantity was communicated to firm as per Mint's requirement to achieve production target for FY 2025-26 i.e. for 368 MTs on 27.01.2025.
		Rs. 59550 Lacs	Rs. 63283 Lacs	6.27% Above	LOI No. NM/220/1/82/202 4- Pur(3C)/dt.03.10.2 024 for supply of 1915 MTs	Consolidated Coin Company	03.10.2024	30.06.2025	100%	Sh. Ravinder Singh JGM (TO)	Will be removed in next quarter.
					LOI No. NM/220/I/82/202 4- Pur(JSL)/dt.03.10. 2024 for supply of 1631 MTs		03.10.2024	30.06.2025	100%		
					LOI No. NM/220/I/82/202 4- Pur(MAL)/dt.03.10. 2024 for supply of 2520 MTs	Appliances Ltd.	03.10.2024	30.06.2025	100%		

.....

m. 07.5

•)												
25	Option Order for procurement of 854 MTs (100 MPCs) of Rs. 20/- BMCBs by IGM Noida	Rs. 9400 Lakhs	Rs. 11525 Lakhs	22.61% above	LOI No. NM/220/I/81 (Option Order)/2025- Pur(3C)/1114 dated 07.03.2025 for supply of 352.5 MTs	M/s Consolidated Coin Company, Faridabad	07.03.2025	31.05.2025	100%	Shri Ravinder Singh, JGM (TO)	Will be removed in next quarter.	
					NM/220/I/81 (Option	M/s Jindal Stainless Steelway Ltd. Gurgaon	07.03.2025	30.06.2025	100%			
					NM/220/I/81	M/s Mittal Appliances Ltd., Indore	07.03.2025	30.06.2025	100%			
26	Procurement of 3416 MTs (400 MPCs) of Rs. 20/- BMCBs for FY 2025-26 by IGM Noida .	Rs. 46100 Lacs	Rs. 44946 Lacs	2.5% below	NM/220/I/85/2025 -Pur(3C)/108 dated 06.05.2025 for	M/s Consolidated Coin Company, Faridabad	06.05.2025	31.03.2026	11.11%	Shri Ravinder Singh, JGM (TO)	Deliveries will be done by firm: May 2025 - March 2026	
					NM/220/I/85/2025	M/s Jindal Stainless Steelway Ltd. Gurgaon	06.05.2025	31.03.2026	0.0%		Deliveries will be done by firm: July 2025 - December 2025	
					NM/220/I/85/2025	M/s Mittal Appliances Ltd. Indore	06.05.2025	31.03.2026	11.12%		Deliveries will be done by firm: June 2025 - December 2025	

7

+)

...

WW 08.07.5

27	Option Order for procurement of 1516.50 MTs (225 MPCs) of Rs. 5/- NBCBs by IGM Noida	Rs. 14887 Lacs	Rs. 15821 Lacs	6.27% higher	NM/220/I/82 (Option	M/s Consolidated Coin Company Faridabad	19.05.2025	31.08.2025	44.49%	Shri Ravinder Singh, JGM (TO)	
					NM/220/I/82 (Option	M/s Jindal Stainless Steelway Ltd. Gurgaon	19.05.2025	30.09.2025	00.00%		
					NM/220/I/82	M/s Mittal Appliances Ltd. Indore	19.05.2025	30.09.2025	00.00%		
28	Procurement of Re. 1 FSS Coin Blanks by IGM Mumbai	1599.1 Lacs		1.06% above	M/Gem/FSS Coin Blanks/Sail/2024/0 24 dated 10.05.2024	ŀ	18.04.2024	31.05.2025 ses/ consultancies/ and other contra	75.19%	Sh. Davinder Kumar, JGM (TO)	

1

.

08.07 उप मुख्य सतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

5 **.**

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड

SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED तृतीय तल, टावर-जी, विश्व व्यापार केंद्र, नौरोजी नगर, नई दिल्ली- 110029

3rd Floor, Tower-G, World Trade Center, Nauroji Nagar, New Delhi जून, 2025 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2025

(श्रेणी I: पी पी पी : सार्वजनिक सहकारिता (लागत/राजस्व मूलय) (रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I : PPP -PUBLIC PRIVATE

	PARTNI	ERSHIP	(COST/	REVENUE	VALUES)	(Rs 5.00cr	and above)	
तन के	2000	Fildar	H=III	1 Junailar	HIT.II			

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/ Est. Cost	निविदा लागत/ Tend. Cost	अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applica ble	समझौता संख्या/ Agreeme nt No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of comme n- cement	कार्य समाप्ति की तिथि/ Date of Comple tion	क प्रगति %/ Phy.	ई.एस.सी . का नाम पते सहित Name E-in-C with address	टिप्पणी/ Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	अनुसार रिपोर्ट किए जाने ses/ consultancies/					नुबंधों को तिमाई					the works/

2 08.0 ? उप मुर्ख्य सतर्कता अधिकारी भा.प्र.म्.म्.नि.नि.लि.

		STATEME	3rd F जू CNT SHOWING TH	loor, Tower-C न, 2025 माह क E QUARTERLY	, World Trade ो समाप्त तिमाही में Y PROGRESS O	इ, नोरोजी नगर, नई दि Center, Nauroji N मूल कार्यों की तिमाही प्र F ORIGINAL WORKS	agar, New Delh ागति का विवरण S FOR QUARTER	ENDING JUNE,	2025		
.सं./ No.	कार्यो एवं स्थान के नाम/Name of works & location	(श्रेणी ।: ग अनुमानित लागत/Est. Cost	माल/स्कैप/भूमि की डि निविदा लागत/ Tend. Cost	की (रु 5 करोड़ त अनुसुची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	ाथा उससे ज्यादा/C. समझोता संख्या/Agreemen t No.	ATEGORY-I : SALE OF G एजेंसी/ Agency	OODS /SCRAP/LAND कार्य प्रारंभ की तिथि/ Date of commen-cement	<u>9 (Rs 5.00cr and abo</u> कार्य समाप्ति की तिथि/ Date of Completion	ve) वास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remark
1	2 M S Scrap Drums lid with rings 1500 EA by IGM Noida	3 Rs. 7.50 Lacs	4 Rs. 7.98 Lacs	5 6.4% above	6 Scrap sale order no. 704000201 dated 29.04.2025	7 M/s R P Enterprises	8 30.04.2025	9 06.06.2025		11 Sh. Sanjay Kumar Gupta, AM (M)	12 1% lifting after ground rent deduction. Will be removed in next quarter.
	1000 nos. Empty M S Drums by IGM Mumbai	Rs. 5.26 Lacs	Rs. 5.15 Lacs	2.09% lower	Delivery order no. MSTC/WRO /25- 26/1156 dated 04.06.2025	M/s Ashok Trading Co.	05.05.2025	05.05.2025	and the second second	Sh. Pravin Sanaye JGM(Tech)	next quarter.

.

अप मुख्य संतर्कती अधिकारी भा.प्र.मु.म.न.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED तृतीय तल, टावर-जी, विश्व व्यापार केंद्र, नौरोजी नगर, नई दिल्ली- 110029 3rd Floor, Tower-G, World Trade Center, Nauroji Nagar, New Delhi जून, 2025 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING JUNE, 2025

(श्रेणी II: इलैक्ट्रिकल/यात्रिक कार्य/सेवा अनुबंध/इन्सट्रमेंटेंशन/टेलीकम्युनीकेशन/श्रम शक्ति आपूर्ति इत्यादि (रु 1 करोड़ तथा उससे ज्यादा)/CATEGORY-II : ELECTRICAL/MAINTENANCE

WOI	RKS/MAINTENANNCE	SERVICE	CONTRACTS inc	cluding El	LECTRONICS/IN	STRUMENTATION/	TELECOMMUN	NICATION/MA	NPOWER SUI	PPLY etc. (Rs :	1.00cr and above)
क्र.सं./	कार्यों एवं स्थान के	अनुमानित	निविदा लागत/	अनुसुची	समझौता	एजेंसी/ Agency	कार्य प्रारंभ की	कार्य समाप्ति की	वास्तविक प्रगति	ई.एस.सी. का नाम	टिप्पणी/ Remarks
S. No.	नाम/Name of works &	लागत/ Est.	Tend. Cost	का मोल %	संख्या/Agreement		तिथि/ Date of	तिथि/ Date of	%/ Phy. Progre-		
	location	Cost		ज्यादा या	No.		commen-cement	Completion	ss in %	E-in-C with	
				कम/ %						address	
				above							
				/below							
				Sch. Of							
				rates							
				applicable							
1	2	3	4	5	6	7	8	9	10	11	12
1	Outsourcing of 145	Rs. 426.11		(-) 1.36%			03.09.2024	02.09.2025	60.00%	Manager	60% Payment
	Persons for BNP	Lacs	Lacs		511687714735	Integrated				(HR), Bank	done (on actual
	Factory Dewas for				906	Solution Dhar MP				Note Press,	basis).
	the year 2024-25									Dewas	
2	Sify MPLS				4590008179	125332 Sify				Mr. Ram	Service
12	Connectivity	Rs. 147.5			dated	Technologies				Sahai	5011100
		APPARENT THE PLANE PLANE	Rs. 147.5 lacs	-	12.12.2019	Limited	27.06.2020	26.06.2025	100%	Goojar, CGM	
	Secondary by IT, CHO	lacs			12.12.2019	Limiteu				(IT)	
3	Design &	Rs. 119.98	Re 119.98	-	4590009157	128165 Tevatron	07.01.2023	30.06.2028	45%	Mr. Ram	Services: Phase I
3	Development of New	Lacs	Lacs		1050005107	Technologies		00.00.2020		Sahai	Design &
	website and a	Daco	Daes			Private				Goojar, CGM	Development
	separate e-					1 multo				(IT)	100% completed
	commerce with									()	on 10.06.2023.
	onsite							1			
1	comprehensive										Phase II CAMC
1											started on
	support for five years										01.07.2023 for
	by IT, CHO							1			five year.
4	Hiring of System	Rs. 13791	Rs. 13791		SPMCIL-	Corporate Infotech	08.08.2024	08.07.2029	18%	Mr. Ram	Migration
1	Integrator tech fresh:	Contraction of the second second	Lacs		11033/1/2020-	Private Ltd.				Sahai	completed on
1	Five year				IT/1376					Goojar, CGM	12.07.2024,
	comprehensive									(IT)	SPMCIL issued
	support with										Operational Acceptance, five
	manpower by IT ,					,					year support
1	CHO										started from
											08.08.2024 will end
1											on 07.08.2029
									-		-

							1				
5	Procurement of stationary by HR, Corporate Office	Rs. 617 Lacs	Rs. 617 Lacs		GEMC 5116877710082 50 dated 13.08.2024/ PO 4500023505	M/s Sunrise Enterprises	13.08.2024	13.08.2025	83.33%	Manager(OL/ HR)	
6	Hiring of Manpower Services by HR, Corporate Office	Rs. 203 Lakhs	Rs. 203 Lakhs		GeM Order No. 5116877464609 14 dated 24.12.2024	M/s R.S. Group	01.01.2025	31.12.2025	50.00%	Manager(OL/ HR)	
7	Complete Interior Fit out works including flooring, wall and ceiling tile etc. of SPMCIL office space at WTC Nauroji Nagar, New Delhi by HR, Corporate Office	Rs. 676.58 Lakhs	Rs. 676.58 Lakhs	NIL	4500024222 dated 19.02.2025	M/s Aims Buildmart Pvt. Ltd.	14.01.2025	14.04.2025	80.00%	JGM(HR)	
8	SITC of new AHUs in place of worn out AHUs & other allied work by ISP Nashik	Rs. 728.65 Lacs	Rs. 640.97 Lacs	-12.03%	4520002441	M/s Jay Jagannath Air Equipment, Vadodara	18.11.2024	30.11.2025	15.00%	V Abraham DM(AC)	
9	Security Guards and Supervisors for residential colony for 12 months by SPM, Narmadapuram	Rs. 119.88 Lacs	Rs. 118.24 Lacs	1.37% lower	NAC No. GEM/412682/5 1168774785433 9/Sec. guard, dated 13.05.2024 &		23.05.2024	Extended upto 20.08.2025 under option clause	87.00%	Sh, Ashesh Avinashi, JGM (HR)	
10	Engaging an agency for Operation and maintenance of WTP/ETP Plant at SPM Narmadapuram	Rs. 178.32 Lacs	Rs. 178.32 Lacs		NAC No. GEM/2024/B/ 4061133/264 dated 21.05.2024 & PO No. 4590010223 dated 14.08.2024	M/s First Project, Indore	25.05.2024	Extended upto 23.08.2025 under option clause	87.00%	Sh, Ashesh Avinashi, JGM (HR)	

.

<u>ه</u>

Mr 08.07.55

11	Hiring an agency to	Rs. 117.28	Rs. 115.67	(-)1.36%	NAC No	M/s New Delhi	27.08.2024	26.08.2025	84.00%	Sh. Ashesh	1
	provide 42 unskilled labours for housekeeping at SPM Narmadapuram for a period of 1 year	lacs	Lacs	()1.00%		Security Services,	27.08.2024	20.08.2023	84.00%	Sn. Asnesn Avinashi, JGM(HR)	
12	Annual Routine electrical operation and maintenance contract of substations maintenance, overhead line maintenance of pumps and residential and non- residential buildings outside factory areas at SPM Narmadapuram		Rs. 207.97 lacs	1.55% lower	GeM contract No. GEMC 5116877876223 60 dated 25.09.2024 & NAC No. EL/GEM/ARC/ 5214003/NAC dated 26.09.2024 & PO No. 45900010336 dated 29.11.2024	M/s Ayushi Enterprises, Kolkata	01.11.2024	31.10.2025	67.00%	Sh. Akhilesh Gupta, JGM (TO)	
13	Hiring an agency to provide 94 unskilled labours for Mill Area & Dispensary at SPM Narmadapuram for a period of 12 month		Rs. 270.20 Lacs		5116877485666 04 dated 27.05.2025 & PO No. 4590010541 dated	M/s Shri Nimbalkar Security Services, Bhopal	28.05.2025	27.05.2026	0.10%	Sh. Akhilesh Gupta, JGM (TO)	
4	Hiring of Manpower Outsourcing Services for Admin- 70 persons for a period of One year at SPP Hyderabad		Rs. 265.02 Lacs			M/s Murali Manpower Agency, Hyderabad	10.07.2024	09.07.2025	99.00%	JGM (HR)	Service in progress

Mr 8.07.55

*

÷

.4)											
15	Hiring of Manpower Outsourcing basis- 71 persons for a period of One year at SPP Hyderabad	Rs. 245.62 Lacs	Rs. 245.62 Lacs	0.00%	GEMC- 5116877263791 74 dated 30.07.2024	M/s Reylon Facility Services Pvt. Ltd. Chennai	01.08.2024	31.07.2025	91.66%	JGM (HR)	Service in progress
16	Hiring of Manpower Outsourcing Services Basis- 41 Persons for a period of one year by SPP Hyderabad	Rs. 142.47 Lakhs	Rs. 143.39 Lakhs	0.64%	GEMC- 5116877583453 75 dated 06.02.2025	M/s Eagle Security Services Hyderabad	17.02.2025	16.02.2026	36.66%	JGM (HR)	Service in progress
17	Hiring of Manpower Outsourcing Services Basis- 70 Persons for a period of one year by SPP Hyderabad	Rs. 274.26 Lakhs	Rs. 274.26 Lakhs	0.00%	GEMC- 5116877717848 59 dated 26.06.2025	M/s Mahavir Security and Housekeeping Services, Hyderabad	10.07.2025	09.07.2026	0.00%	JGM (HR)	Service yet to start.
18	Hiring of skilled & unskilled manpower service by IGM Noida	Rs. 108.62 Lacs	Rs. 108 Lacs	0.57% below	GEMC- 5116877286290 58 dated 01.03.2025	M/s Harsh Nath Human Services Pvt. Ltd. Rajasthan	13.03.2025	12.03.2026	30.00%	Sh. Prakash Kumar, JGM (HR)	
19	Hiring of labors for housekeeping and Canteen by CNP Nashik	Rs. 196.97 Lacs	Rs. 196.97 Lacs	0.00%	GEMC 51168773898 4330 dated 30.08.2024	M/s Unique Suppliers and Services	01.09.2024	31.08.2025	92.00%	JGM (HR)	Contract is in progress.
20	Hiring of Security manpower service for 10 months at Old Silver Mint at IGM Kolkata	Rs 219 Lacs	Rs 219 Lacs	0.00%	4540014339 dated 18.11.2024	M/s Watch and Ward Security Services	06.12.2024	05.10.2025	50.00%	Ms. Rashmi Singh, DGM (HR)	
21	SITC of Modular Solution for discontinued Pilz safety control system of Make PILZ at IGM Kolkata	Rs. 152 Lacs	Rs. 161 Lacs	6.02% higher	4570002283 dated 06.11.2024	M/s Schuler Pressen Gmbh	06.11.2024	05.07.2025	0.00%	Shri Mangesh Anant Chavan, JGM (TO)	

Mr. 67.75

2) 2) 2)

	Hiring of manpower of various categories for FY 2025-26 by IGM Kolkata	Rs. 288 Lacs	Rs. 288 Lacs	0.00%	GEMC 51168773523 5114/PO 4540014895 dated 29.03.2025	M/s Limelight Service Agency	01.04.2025	31.03.2026	25.00%	Ms. Rashmi Singh, DGM (HR)	
	Hiring of 55 manpower by IGM Hyderabad	Rs. 206.39 Lacs	Rs. 206.39 Lacs	0.00%	4590010242 dated 28.08.2024	M/s Shriviraj Security Solutions Pvt. Ltd. Bhopal	01.07.2024	30.06.2025	100.00%	JGM (HR)	
24	Supply, Installation, Testing & Commissioning of Fire Hydrant System by IGM Hyderabad	Rs. 164.55 Lacs	Lacs	0.00%	4520002613 dated 10.05.2025	Engineers, Hyderabad	28.03.2025	28.09.2025	2.00%	JGM (TO)	
	के अनुसार रिपोर्ट किए जा racts required to be re				•		च्या गया है।/All	the works/ p	urchases/ co	onsultancies/	and other

. ۲

असे छि. ले. उप मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

क्र.सं./ S. No.	कार्यों एवं स्थान के नाम/Name of works & location		3 NT SHOWING	ECURITY PF तृतीय तल, rd Floor, To जून, 2025 G THE QUAF (रु 50 लाख त अनुसुची का मोल %	टावर-जी, विश्व व्या ower-G, World 7 5 माह को समाप्त ति <u>रTERLY PROGRE</u> तथा उससे ज्यादा/C.	NTING CORF पार केंद्र, नौरोज Frade Cente माही में मूल का SSS OF ORIG	र्गाण निगम लिमिटेड 'ORATION OF INE ते। नगर, नई दिल्ली- r, Nauroji Nagar पौं की तिमाही प्रगति र INAL WORKS FO : MEDICAL EQU कार्य प्रारंभ की तिथि/ Date of commen- cement	l 10029 , New Delhi हा विवरण R QUARTER END			टिप्पणी/Remarks
		3	4	5	6	7	8	9	10	11	12

e.

a) u

अने मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

			तृती 3rd Flo जून, OWING THE	य तल, टावर or, Tower 2025 माह QUARTER	NG AND MINTING -जी, विश्व व्यापार केंद्र -G, World Trade को समाप्त तिमाही में LY PROGRESS OF ज्यादा/CATEGORS	, नौरोजी नग Center, Na मूल कार्यों की <u>ORIGINAI</u>	र, नई दिल्ली- 11 auroji Nagar, I ितिमाही प्रगति का 2 WORKS FOR	.0029 New Delhi विवरण QUARTER ENI			
क्र.सं./ S. No.	विर्णा 11. कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	<u>विदा लागत</u> / निविदा लागत/ Tend. Cost	अनुसुची ठास मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझोता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E-in- C with address	टिप्पणी/Remarks
1	2 Consultancy Services for two new Paper Machine at SPM Narmadapuram	3 Rs. 670.64 lacs	4 Rs 1086.75 Lacs	5 Above 62.05%	6 4590005136 dated 13.08.16	7 M/s DCPL, Kolkata	8 08.08.2016	9 Contract cancelled in June 2025 due to revision of scope of work & production line from 02 to 01	<u>10</u> 5%	11 CGM (SPMN)	12
2	Hiring of project management consultancy for supply of track & trace system for currency presses and security paper mill by BNP, Dewas	Rs. 210.74 Lacs	Rs. 210.74 Lacs	0.00%	4520001837	M/s Price water house Coopers Pvt Ltd	18.09.2021	30.06.2022	25.00%	CGM (BNP)	Completed. Contract is short closed for remaining quantity.

अप मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

•

v

		0.004		तृतीय तत 3rd Floor, ' जून, 202	PRINTING AND MII त, टावर-जी, विश्व व्याप Tower-G, World T 25 माह को समाप्त तिम्	ा तथा मुद्रा निर्माण निगम vTING CORPORATIOI गर केंद्र, नौरोजी नगर, न rade Center, Nauro गही में मूल कार्यों की तिम SS OF ORIGINAL WC	N OF INDIA LIMI ई दिल्ली- 110029 nji Nagar, New I ाही प्रगति का विवरए) Delhi 1	UNE 2025		
		(श्रेणी II	<u>EMENT SHOWI</u> 11: बागवानी कार्य (र्षेत्र नम्हे QU. हे 10 लाख तथ	ARTERLY PROGRE	GORY-III : HORTIC	ULTURE WORKS	S (Rs 10 Lakhs	and above)		
क्र.सं ./ s. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/ Tend. Cost	अनुसुची का	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की	वास्तविक प्रगति %/ Phy. Progre-ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Horticulture maintenance work in Mill & colony area at SPM Narmadapuram	Rs. 57.76 Lacs	Rs. 54.76 Lacs	5.19% below	PO No. 4590010364 dated 03.01.2025	M/s Envirotech Gwalior (MP)	15.11.2024	03.11.2025	56.64% (approx)	S.S. Balani, DGM (Tech. Support) Narmadapuram	
	AMC of Horticulture activities for 6 months at BNP Dewas	Rs. 70.71 Lacs	Rs. 99.04 Lacs	28.6% higher	4580001808	CPWD (Horticulture)	12.03.2024	12.09.2024	100%	JGM(TO)- Civil	Completed.
3	Annual Maintenance of Lawn and Cutting of Jungle Inside Officer's Campus, Guest House and residential Colony of India Govt. Mint Kolkata	Rs. 16.32 Lacs	Rs. 13.94 Lacs	14.59% below	4540014874 dated 12.03.2025	M/s Ayushi Enterprise	12.03.2025	12.03.2026	0%	Ms. Rashmi Singh, DGM (HR)	

उप मुख्य संतर्कता अधिकारी भा.प्र.मु.मु.नि.नि.लि.

17

1 a

-												
					भारत प्रतिभूति	मुद्रण तथा मुद्रा निर्माण नि	गम लिमिटेड					
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED												
	तृतीय तल, टावर-जी, विश्व व्यापार केंद्र, नौरोजी नगर, नई दिल्ली- 110029											
	3rd Floor, Tower-G, World Trade Center, Nauroji Nagar, New Delhi जून, 2025 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण											
	जून, 2025 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण											
						GRESS OF ORIGINAL						
				र्गूर्ति (सर्वाधिक म्	ूल्य के चार अनुबंध)/CA1	EGORY-III : SUPPLY	OF MEDICIN	ES (4 LARGEST				
क्र.सं.	कार्यों एवं स्थान के	अनुमानित	निविदा	अनुसुची का	. समझौता	एजेंसी/ Agency		कार्य समाप्ति की	वास्तविक	ई.एस.सी.्	टिप्पणी/Remarks	
/ S.	नाम/Name of		लागत/	मोल %	संख्या/Agreement		तिथि/ Date	तिथि/ Date of	प्रगति %/	का नाम पते		
No.	works &	लागत/Es		ज्यादा या	No.		of commen-	Completion	Phy.	सहित		
	location	t. Cost	Cost	कम/ %			cement		Progre-ss	Name E-		
				above					in %	in-C with		
				/below						address		
				Sch. Of							1	
				rates	18							
	· · · · · · · · · · · · · · · · · · ·			applicable								
1	2	3	4	5	6	7	8	9		11	12	
1	Annual	Rs. 8	Rs.	24.38%	4500023316	M/s Satyam	06.08.2024	05.08.2025	80.00%	DGM (HR)	Quantity	
	Contract for	Lacs	6.05	lower	dated 14.08.2024	Medical Stores				/	indented as &	
	Medicines		Lacs								when required	
	(prop. & Gen.)										basis.	
	& Surgical by											
	IGM Mumbai	1				3						
	/											
परिपत्र	त के अनुसार रिपोर्ट कि	र्ण जाने वाले	सभी काय	/खरीद/परामः	र्श/और अन्य अनुबंधों को	तिमाही प्रगति रिपोर्ट में उ	ल्लेख किया गया	All the worl	ks/ purchas	es/ consult	ancies/ and	
	•				lar have been inclu					(
1			1	T						1		

v

-

P